

Owner: Enbridge Bakken Pipeline Company

Project: Bakken Expansion Program - Cromer (MB) Terminal Expansion

Location: Near Cromer, MB.

ID		Task Name	Duration	Start	Finish	2013																																																																													
						Feb '12							Mar '12							Apr '12							May '12							Jun '12							Jul '12							Aug '12							Sep '12							Oct '12							Nov '12							Dec '12							Jan '13
1		RFP 167-210 - Bakken Expansion Program - Cromer (MB) Terminal Expansion	163 days	Mon 4/16/12	Fri 11/30/12																																																																														
2		Pre-Construction Activities	75 days	Mon 4/16/12	Sun 7/29/12																																																																														
33		Construction Activities	136 days	Wed 5/23/12	Fri 11/30/12																																																																														
34		Site Mobilization	4 days	Tue 6/5/12	Tue 6/12/12																																																																														
39		Earthworks - Rough Grade	16 days	Wed 6/13/12	Mon 7/2/12																																																																														
51		Piling	12 days	Fri 6/29/12	Sat 7/14/12																																																																														
56		Structural Steel - Field Erection	20 days	Mon 7/30/12	Sun 8/26/12																																																																														
59		Mechanical Scope - Onsite Activities	96 days	Sun 7/15/12	Tue 11/27/...																																																																														
77		Fencing	8 days	Wed 9/19/12	Wed 9/26/12																																																																														
80		Electrical Scope	112 days	Wed 5/23/12	Thu 10/25/...																																																																														
118		Earthworks - Finished Grading	10 days	Tue 10/16/12	Thu 10/25/...																																																																														
127		Demobilization & Clean-Up	3 days	Wed 11/28/12	Fri 11/30/12																																																																														
131																																																																																			

Date: Fri 6/1/12	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Progress	
	Split		External Tasks		Inactive Summary		Manual Summary		Deadline	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			