

Certificate GC-113, Condition 22

Sneddon Creek Lateral Loop #2

Application for Leave to Open

Tab C – Leave to Open Documents

HT-1 TRANSCANADA PRIMARY HYDROSTATIC TEST CALCULATION SHEET FOR "NEW" BURIED PIPELINES						Sheet Updated:	Feb-2009
PROJECT NAME:	NPS 16 Sneddon Creek Lateral Loop # 2			TEST DATE:			
PROJECT#: 2094385 - AUC #	80541, Line # 3	NBB Cart #	GC-113	SECTION#:	One (1)	REV#:	One
IL TO#:		TEST#:	Section # 1	FILL WATER SOURCE:	Dug Out (LSD-1-8-80-12-W&M)		
FLOW U/S POINT (North END):		0-028.6		FILL WATER TYPE	Water	water or water/methanol max	
FLOW D/S POINT (South END):		5+010.8		TEST CLASS=	1	Choice of 1 to 4	

PIPE DATA							
PIPE OD (D) =	408.4	(mm)	16.0	(in)	U/S POINT (North END) CHAINAGE (m)	-28.5	
LINE PIPE WT (t) =	5.60	(mm)	0.220	(in)	D/S POINT (South END) CHAINAGE (m)	5,010.8	
PIPE GRADE (S) =	448	(MPa)	65	(ksi)	TEST POINT AT North OR South END?	North	
MAOP =	8,450	(kPa)	1,226	(psig)	LINEPIPE STRESS LEVEL =	0.68	
PRESSURE @ 110% SMYS =	13,581	(kPa)	1,970	(psig)	Put Heavy Wall at section ends?	Yes	
PRESSURE @ 100% SMYS =	12,348	(kPa)	1,781	(psig)	Wall Thickness - H/Wall (mm) =	7.50	
PRESSURE @ 90% SMYS =	11,112	(kPa)	1,612	(psig)	H/Wall Pipe Grade (MPa) =	448	
PRESSURE @ 80% SMYS =	9,877	(kPa)	1,433	(psig)	HDD Crossing in test Section? (Yes = 1)	0	
SECTION LENGTH (m) =	5,039	(m)	16,533	(ft)	Total Squeeze Volume =	6,810	(l of water)
SECTION VOLUME (litres) =	618,150	(litres)	135,977	(gal)	Total Squeeze Volume =	7,898	(l of w-m)
0.2% OFFSET (litres) =	1,236	(litres)	272	(gal)	Pressure rise from 0 to	13,581	(kPa)
Water volume for pressure rise in test section by			100	kPa =	48.67	(litres)	9.66 (litres/km)
Water/Methanol volume for pressure rise in test section by			100	kPa =	58.16	(litres)	11.54 (litres/km)

ELEVATION AND PRESSURE DIFFERENTIALS			HP - UTP =	48.7	(m)	458	(kPa)
North END TEST POINT (UTP) =	653.20	(m)	UTP - LP =	3.6	(m)	35	(kPa)
HIGH POINT (HP) =	699.90	(m)	HP - LP =	50.3	(m)	493	(kPa)
LOW POINT (LP) =	649.60	(m)	HP - DTP =	0.0	(m)	0	(kPa)
South END TEST POINT (DTP) =	699.90	(m)	DTP - LP =	50.3	(m)	493	(kPa)

YIELD PLOT NEEDED?	YES	(Yes, if the Commencement Strength Test Pressure at Low Point > 90% SMYS)						
YIELD PLOT START PRESSURE								
North END TEST POINT (UTP) =	9,842	(kPa)	1,427	(psig)	79.7%	(of SMYS)		
HIGH POINT =	9,384	(kPa)	1,361	(psig)	76.0%	(of SMYS)		
LOW POINT =	9,877	(kPa)	1,433	(psig)	80.0%	(of SMYS)	Limit =	80% SMYS
South END TEST POINT (DTP) =	9,384	(kPa)	1,361	(psig)	76.0%	(of SMYS)		

MINIMUM 'STRENGTH TEST' PRESSURE		125 % of MAOP at High Point						
North END TEST POINT (UTP) =	11,020	(kPa)	1,598	(psig)	130.4%	(of MAOP)		
HIGH POINT =	10,563	(kPa)	1,532	(psig)	125.0%	(of MAOP)	Limit =	125% MAOP
LOW POINT =	11,055	(kPa)	1,603	(psig)	130.6%	(of MAOP)		
South END TEST POINT (DTP) =	10,563	(kPa)	1,532	(psig)	125.0%	(of MAOP)		


COMMENCEMENT 'STRENGTH TEST' PRESSURE (Min 4 - HOURS)						CUSHION (kPa) =	700	(ROT=700)
(The Lesser of Min. Strength Test Pressure + Cushion, and 110% SMYS)							Limit for Max. P (kPa)	
North END TEST POINT (UTP) =	11,720	(kPa)	1,700	(psig)	94.9%	(of SMYS)	109.7%	13,546
HIGH POINT =	11,283	(kPa)	1,633	(psig)	91.2%	(of SMYS)	106.0%	13,088
LOW POINT =	11,755	(kPa)	1,705	(psig)	95.2%	(of SMYS)	110.0%	13,581
South END TEST POINT (DTP) =	11,283	(kPa)	1,633	(psig)	91.2%	(of SMYS)	106.0%	13,088


MINIMUM 'LEAK TEST' PRESSURE		(110% of MAOP at High Point)						
North END TEST POINT (UTP) =	9,753	(kPa)	1,414	(psig)	115.4%	(of MAOP)		
HIGH POINT =	9,295	(kPa)	1,348	(psig)	110.0%	(of MAOP)	Limit =	110% MAOP
LOW POINT =	9,788	(kPa)	1,420	(psig)	115.8%	(of MAOP)		
South END TEST POINT (DTP) =	9,295	(kPa)	1,348	(psig)	110.0%	(of MAOP)		

COMMENCEMENT 'LEAK TEST' PRESSURE (Min 4 - HOURS)					CUSHION (kPa) =		700	(ROT=700)
(Lesser of 100% SMYS and Qualification Pressure *)					Limit for Max. P (kPa)			
North END TEST POINT (UTP) =	10,453	(kPa)	1,516	(psig)	84.7%	(of SMYS)	99.7%	12,311
HIGH POINT =	9,995	(kPa)	1,450	(psig)	81.0%	(of SMYS)	96.0%	11,854
LOW POINT =	10,488	(kPa)	1,521	(psig)	84.9%	(of SMYS)	100.0%	12,348
South END TEST POINT (DTP) =	9,995	(kPa)	1,450	(psig)	81.0%	(of SMYS)	96.0%	11,854


(*) Qualification pressure is the actual lowest pressure at high point during the strength test and = (kPa)

CALCULATED BY:	John Ness	DATE:	Oct-02-2009
CHECKED BY:	Mark Mulder	DATE:	Oct-02-2009

TRANSCANADA - HYDROSTATIC TEST FIELD REPORT						Rev 1 (Dec-01-2003)			
DATE: YYYY 2009 MM 10 DD 05		PAGE 1 OF 1		FILL SOURCE: DAY OUT L&D 1-8-80-12-W&M					
PROJECT NAME: NPSIL SNEEDON Creek LATERAL Loop #2				LENGTH OF TEST SECTION: 5,039 (m)					
PROJECT NUMBER: 2094865		PIPE O.D.: 406.4 (mm)		PIPE W.T.: 5.60 (mm)					
TEST NUMBER: NPSIL SNEEDON - ONE		TEST SECTION: ONE (1)		TEST LOCATION: U/S or D/S					
U/S LOCATION: 0-028.5		D/S LOCATION: 5+010.8							
TEST CONTRACTOR: (MAINLINE) PARKLAND P/L CONTRACTORS (CMF) - NIA									
INSTRUMENTATION	MANUFACTURER	TC TAG NUMBER	LOCATION						
DEADWEIGHT	CHANDLER	AMS-086	0-028.5						
PRESSURE RECORDER	BARTON	AMS-226	0-028.5						
FILL RECORDER <i>Totalizer</i>	ML-1	AMS-067	0-028.5						
TEMPERATURE RECORDER #1	BARTON	AMS-115	0+010						
TEMPERATURE RECORDER #2	BARTON	AMS-088	4+857						
TEMPERATURE RECORDER #3									
1" TURBINE	CMC	AMS-1140	0-028.5 ✓						
U/S TEST HEAD	NOVA	# 1610 Z	0-028.5						
D/S TEST HEAD	NOVA	# 1614 Z	5+010.8						
TEST LOG SUMMARY	TIME (HR-MIN)	DATE (YY-MM-DD)	YIELD PLOT SUMMARY						
TEST HEAD WELDED ON:	08:30 10:06	09-10-02	INITIAL DEVIATION: 10,000 (kPa) (psig)						
FILLING STARTED:	13:05	09-10-02	FINAL DEVIATION: 64.51 (litres) 0.0104 (%)						
FILLING COMPLETED:	02:50	09-10-03	ACTUAL TEST PRESSURES @ TEST POINT (kPa) (psig)						
PRESSURIZING STARTED:	09:40	09-10-05	MAX STRENGTH TEST PRESSURE:		11,595				
YIELD PLOT STARTED:	11:32:52	09-10-05	MIN STRENGTH TEST PRESSURE (Note 1):		11,590				
YIELD PLOT COMPLETED:	11:49:29	09-10-05	MAX LEAK TEST PRESSURE (Note 2):		10,310				
STRENGTH TEST STARTED:	12:10	09-10-05	MIN LEAK TEST PRESSURE:		10,310				
STRENGTH TEST COMPLETED:	16:10	09-10-05	ACTUAL ELEVATION						
LEAK TEST STARTED:	16:30	09-10-05	U/S LOCATION:		653.20 (m)				
LEAK TEST COMPLETED:	20:30	09-10-05	D/S LOCATION:		699.90 (m)				
DEWATERING STARTED:	21:07	09-10-05	HIGH POINT:		699.90 (m)				
DEWATERING COMPLETED:	01:00	09-10-06	LOW POINT:		649.60 (m)				
(Note 1): This is the Qualification Pressure or the Lowest actual Strength test pressure at high point, converted to the corresponding pressure at Test Point.									
(Note 2): Maximum Leak Test Pressure is the lesser of the Pressure corresponding to 100% SMYS and the Qualification pressure.									
CONSTRUCTION AND CALLIPER PIGGING									
FROM STATION	TO STATION	TODAY	PREVIOUS	TOTAL TODATE	TIME IN	TIME OUT	TYPE		
0-028.5	5+010.8	5039.3	0	5039.3	14:12 Oct 1	20:05 Oct 1	WIRE BRUSH PIG		
0-028.5	5+010.8	5039.3	0	5039.3	21:57 Oct 9	02:37 Oct 10	CALIPER PIG		
METHANOL WASH									
TEST SECTION#	RUN #	FROM STATION	TO STATION	RUN STARTED	RUN ENDED	VOLUME ADDED	VOLUME RECOVERED	SG	TEMP
ONE	1	5+010.8	0-028.5	18:51 Oct 7	21:16 Oct 7	1200 L	1113 L	0.8340	10°C
TRANSCANADA TEST SUPERVISOR'S SIGNATURE & NAME:									
									



NPS 16 SNEDDON CREEK
LATERAL LOOP #2
NEB CERTIFICATE GC-113
AUC PERMIT # 80541. LINE #3
ILTO # 160-2009

 TransCanada in business to deliver™		Temperature / Pressure Plot
Test No. NPS 16 SNEDDON CREEK SECTION #1		
0-028.5		To 5+010.8
Pro-# 2094865		Date: OCT 05, 2009
Approved: JOHN NESS 		

YIELD PLOT LOG SHEET

[illegible]

SIGNATURE:

JOHN NESS

J. Ross

FORM UPDATED: APRIL-27-2000

TRANSCANADA - HYDROSTATIC TEST

PRESSURE LOG SHEET

DATE: YYYY 2009 MM 10 DD 05 PAGE: 1 of 1 PROJECT NUMBER: 2094865
 PROJECT NAME: NPS 16 SNEDDON CREEK LAT. LOOP #2 TEST LOCATION: (U/S) OR D/S
 TEST NUMBER: NPS 16 SNEDDON ONE TEST SECTION: ONE (1)
 U/S LOCATION: 0-028.5 D/S LOCATION: 5+010-8
 TEST CONTRACTOR: (MAINLINE) PARKLAND PL. CONTRACTOR (CMF) - NA

TIME (Hour-Min)	PRESSURE (kPa)	PRESSURE (psig)	AMBIENT TEMP (deg C)	MAX KPA <u>11,720</u>	REMARKS <u>STRENGTH TEST</u>	MIN KPA <u>11,020</u>
12:10	11,595		8°		START STRENGTH TEST	
12:15	11,595		8°			
12:20	11,595		7.5°			
12:25	11,595		8°			
12:30	11,595		8°			
12:35	11,595		8.5°			
12:40	11,595		8.5°			
12:50	11,595		9°			
13:00	11,590		9°			
13:10	11,590		9°			
13:25	11,590		10°			
13:40	11,590		10°			
13:55	11,590		12°			
14:10	11,590		12°			
14:25	11,590		12.5°			
14:40	11,590		13°			
14:55	11,590		15°			
15:10	11,590		13.5°			
15:25	11,590		14°			
15:40	11,590		13.5°			
15:55	11,590		13°			
16:10	11,590		13°		END STRENGTH TEST	


TRANSCANADA TEST SUPERVISOR'S NAME:

DAN NESS

SIGNATURE:

[Signature]

FORM UPDATED: April-27-2000



YIELD PLOT SUMMARY			
COMMENCEMENT		INITIAL DEVIATION	10,000 KPA PRESSURE
PRESSURE 9,800	TIME 11:32:52	FINAL DEVIATION	64.51 LITRES VOLUME
COMPLETION		FINAL DEVIATION	0.0104 % PERCENT
PRESSURE 11,600	TIME 11:49:29	TCPL TEST SUPERVISOR JOHN NESS <i>[Signature]</i>	


TC 948-1 02/25/02


LITRES

NPS 16 SWEDDON
CREEK LATERAL
LOOP #2

1LTD*-160-2009

 TransCanada In business to deliver™		YIELD PLOT
TEST NO. NPS 16 SWEDDON - ONE SECTION #1		
0-028.5		To 5+010.8
PLOT # 2094865		DATE: OCT 05, 2009





TEMP CHART #2 44857
0-028.5 TO 5+010.8
NPS 16 SNEDDON CREEK LATERAL

LSD 7-B-80-12-W6M TO LSD 11-34-79-12-W6M
NEB CERTIFICATE GC-113
AUC PERMIT # 80541, LINE #3
LSD LOOP #2

ILTD # 160-2009

BARCHARD ENGINEERING LTD.
P. 2094865
ALBERTA MEASUREMENT SERVICE LTD.
GAS MEASUREMENT
NPS 16 SNEDDON CREEK

ON - 06:45
OFF - 21:00


Temp Recorder #2
AMS 088
-30°C TO +50°C
N/A

TEMP RANGE:
PRESS RANGE:
DATE Oct 05, 2009
CMR GCC-425
44857

John NISS
J. NISS

START LEAK TEST
END STRAIGHT TEST

START STRAIGHT TEST



ALBERTA MEASUREMENT SERVICES LTD.

5327 - 91 STREET ~ EDMONTON, ALBERTA, T6E 2E6 ~ CANADA
Phone {780} 468- 6387 ~ Fax {780} 462-9387

DEADWEIGHT CALIBRATION CERTIFICATE

CUSTOMER: Parkland Pipeline Contractors

MODEL: Chandler

SERIAL: AMS-086 ✓ *JS*

RANGE: 344.7 ~ 21,000 kPa

DATE: September 22, 2009

MASTER DEADWEIGHT READING	WEIGHT #	CUSTOMER DEADWEIGHT READING	% DEVIATION
1) 5000 kPa	A	5000 kPa	0%
2) 5000 kPa	B	5000 kPa	0%
3) 5000 kPa	C	5000 kPa	0%
4) 2000 kPa	D	2000 kPa	0%
5) 2000 kPa	E	2000 kPa	0%
6) 1000 kPa	F	1000 kPa	0%
7) 500 kPa	G	500 kPa	0%
8) 200 kPa	H	200 kPa	0%
9) 100 kPa	I	100 kPa	0%
10) 50 kPa	J	50 kPa	0%
11) 50 kPa	K	50 kPa	0%
12) 50 kPa	P	50 kPa	0%
13) 50 kPa	Q	50 kPa	0%
14) 20 kPa	L	20 kPa	0%
15) 20 kPa	M	20 kPa	0%
16) 10 kPa	N	10 kPa	0%
17) 5 kPa	O	5 kPa	0%
344.7 kPa	BASE WEIGHT	344.7 kPa	0%
155.3 kPa	R	155.3 kPa	0%

REMARK: DO NOT INTERCHANGE WEIGHTS WITH OTHER DEADWEIGHT TESTERS.
DO NOT TIGHTEN PISTON.

**THE ABOVE EQUIPMENT HAS BEEN COMPARED TO A RUSKA MODEL 5000 S/N 12342
DEADWEIGHT TESTER WHICH WAS CALIBRATED AGAINST A DHI MODEL RPM-4 S/N 489
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS AND TECHNOLOGY (NIST).**

WITNESSED BY: *[Signature]*SIGNATURE: *[Signature]*

P2090285

Doe Creek

NPS 12"

Kt

P2090285

Doe Creek NPS 12"

KT



AMS

ALBERTA MEASUREMENT SERVICES LTD.
 5327 - 91 STREET
 EDMONTON, AB, CANADA, T6E 6E2
 PH: 780.468.6387 FAX: 780.462.9387
 WWW.AMS-CANADA.COM

CALIBRATION REPORT

6211

Company	Parkland Pipeline Contractors				Technician:	Shane Shider							
Model	Barton				Witness:	Kerri Carr							
Location	Rental												
Date	September 22, 2009												
Chart	Linear	☒	Serial #	AMS-226	Clock	24 Hour	☐	7 Day	☐	Programmable	☒		
Manifold	3 Way	☐	5 Way	☐	Piped	☐	N/A	☒	Condition	Good	☒	Bad	☐

Range %	0	10	20	30	40	50	60	70	80	90	100
Differential as found											
Differential as left											
Static as found											
Static as left	0	1800	3600	5400	7200	9000	10800	12600	14400	16200	18000
Temperature as found											
Temperature as left											

Pen Time Arc	Yes	☒	No	☐
Pen Tension Good	Yes	☒	No	☐

Operating Ranges				Static Zero	
Differential	N/A	Found	N/A		
Static	0 - 18,000 kpa	Left	0 kpa		
Temperature	N/A	Ambient Temp	20°C		

Comments	Calibrated as required
----------	------------------------

Materials Supplied	Span charts + pens
--------------------	--------------------

Equipment has been compared to:

Differential: Ametek PK-II S/N 83713 traceable to national standards.

Pressure: Ruska 5000 S/N 12342 traceable to national standards.

Temperature: Fluke 51-II S/N 76420083 traceable to national standards

Signature:

P2090285 Doe Creek NPS 12"

Kt

ALBERTA MEASUREMENT SERVICES LTD.

5327 - 91 STREET

EDMONTON, AB, CANADA, T6E 6E2


PH: 780.468.6387 FAX: 780.462.9387

WWW.AMS-CANADA.COM

CALIBRATION REPORT

6207

AMS

Company		Parkland Pipeline Contractors						Technician: Travis Storvick					
Model		Barber						Witness: Keri Cunniff					
Location		Rental											
Date		September 22, 2009											
Chart	Linear	☒	Serial #	AMS-115			Clock	24 Hour	☐	7 Day	☐	Programmable	☒
Manifold	3 Way	☐	5 Way	☐	Piped	☐	N/A	☒	Condition	Good	☒	Bad	☐
Range %	0	10	20	30	40	50	60	70	80	90	100		
Differential as found													
Differential as left													
Temp as found	Red												
Temp as left	-30	-20	-14	-6	+2	10	18	26	34	42	50		
Temperature as found	Green												
Temperature as left	-30	-20	-14	-6	+2	10	18	26	34	42	50		
Pen Time Arc	Yes	☒	No	☐									
Pen Tension Good	Yes	☒	No	☐									
Operating Ranges										Static Zero			
Differential	N/A					Found	N/A						
Static	N/A					Left	N/A						
Temperature	-30 to 50 °C					Ambient Temp	20 °C						
Comments	Calibrated as required												
Materials Supplied	Spare Charts & pens												
Above equipment has been compared to:						Signature: 							
Differential: Ametek PK-II S/N 83713 traceable to national standards.													
Pressure: Ruska 5000 S/N 12342 traceable to national standards.													
Temperature: Fluke 51-II S/N 76420083 traceable to national standards													



AMS

ALBERTA MEASUREMENT SERVICES LTD.

5327 - 91 STREET

EDMONTON, AB, CANADA, T6E 6E2

PH: 780.468.6387 FAX: 780.462.9387

WWW.AMS-CANADA.COM

CALIBRATION REPORT

0215

P2090285 Doe Creek NPS12" 14

Company	Parkland Pipeline Contractors					Technician: Travis Storvold							
Model	Barton					Witness:							
Location	Rental												
Date	September 24, 2009												
Chart	Linear	☒	Serial #	AMS-088		Clock	24 Hour	☐	7 Day	☐	Programmable	☒	
Manifold	3 Way	☐	5 Way	☐	Piped	☐	N/A	☒	Condition	Good	☒	Bad	☐

Range %	0	10	20	30	40	50	60	70	80	90	100
Differential as found	—										
Differential as left	—										
Static as found	N/A			Red							
Static as left	-30	-22	-14	-6	+2	10	18	26	34	42	50
Temperature as found	N/A			Green							
Temperature as left	-30	-22	-14	-6	+2	10	18	26	34	42	50

P	ime Arc	Yes	☒	No	☐
Pen	Tension Good	Yes	☒	No	☐

Operating Ranges				Static Zero			
Differential	N/A	Found	N/A				
Static	N/A	Left	N/A				
Temperature	-30 to 50°C		Ambient Temp	20°C			


Comments	Calibrated as required.
----------	-------------------------

Materials Supplied	Spare charts & pens
--------------------	---------------------

The above equipment has been compared to:	Signature:	
Differential: Ametek PK-II S/N 83713 traceable to national standards.		
P		ure: Ruska 5000 S/N 12342 traceable to national standards.
Temperature: Fluke 51-II S/N 76420083 traceable to national standards		

P2094865 NPS 16" Sneddon

Company	Parkland Pipeline Contractors		
Model	1" CMC	Serial No.	AMS-1140
Location	Kentel		
Date	October 4, 2009		
Run No. 1	1.000	Run No. 3	1.000
Run No. 2	1.000	Run No. 4	1.000
Remarks	Calibrated using fresh H ₂ O		
	Totalizer: AMS-067		
Calibration Factor	1.0000 891,977/USGal		



✓
Jaf
✓

ALBERTA MEASUREMENT SERVICES LTD

5327 - 91 STREET - EDMONTON, ALBERTA, T6E 6E2
Phone (780) 468- 6387 ~ Fax (780) 462-9387

GAUGE CALIBRATION CERTIFICATE

CUSTOMER: Parkland Pipelines Contactor
MODEL: AMS
RANGE: 0 - 3000 PSI
SERIAL #: AMS-1073
DATE: September 22, 2009

AMBIENT TEMP: 20C
ZERO
AS FOUND: 0 PSI
AS LEFT: 0 PSI
MECHANIC: Shane Snider

**MASTER DEADWEIGHT
READING**

**INSTRUMENT
AS FOUND**

**INSTRUMENT
AS LEFT**

750 PSI

750 PSI

750 PSI

1500 PSI

1500 PSI

1500 PSI

2250 PSI

2250 PSI

2250 PSI

REMARKS: THIS GAUGE IS CERTIFIED TO MEET AND/OR EXCEED THE REQUIREMENTS AS OUTLINED IN API SPECIFICATION 6A, NINETEENTH EDITION, JULY, 2004. IN COMPLIANCE WITH SECTION 7, PARAGRAPH 7.2.2, SUBPARAGRAPH 7.2.2.1, 7.2.2.2, 7.2.2.3.

THE ABOVE EQUIPMENT HAS BEEN COMPARED TO A RUSKA MODEL 5000 S/N 12342 DEADWEIGHT TESTER WHICH WAS CALIBRATED AGAINST A DHI MODEL RPM-4 S/N 489 TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS AND TECHNOLOGY (NIST).

WITNESSED BY:

SIGNATURE:

P2090285 Doe Creek NPS 12"

KT

ALBERTA MEASUREMENT SERVICES LTD

5327 - 91 STREET ~ EDMONTON, ALBERTA, T6E 6E2
Phone {780} 468- 6387 ~ Fax {780} 462-9387

GAUGE CALIBRATION CERTIFICATE

CUSTOMER: Parkland Pipelines Contactor
MODEL: AMS
RANGE: 0 - 3000 PSI
SERIAL #: AMS-1144
DATE: September 22, 2009

AMBIENT TEMP: 20C
ZERO
AS FOUND: 0 PSI
AS LEFT: 0 PSI
MECHANIC: Shane Snider

MASTER DEADWEIGHT
READING

INSTRUMENT
AS FOUND

INSTRUMENT
AS LEFT

750 PSI

750 PSI

750 PSI

1500 PSI

1500 PSI

1500 PSI

2250 PSI

2250 PSI

2250 PSI

REMARKS: THIS GAUGE IS CERTIFIED TO MEET AND/OR EXCEED THE REQUIREMENTS AS OUTLINED IN API SPECIFICATION 6A, NINETEENTH EDITION, JULY, 2004. IN COMPLIANCE WITH SECTION 7, PARAGRAPH 7.2.2, SUBPARAGRAPH 7.2.2.1, 7.2.2.2, 7.2.2.3.

THE ABOVE EQUIPMENT HAS BEEN COMPARED TO A RUSKA MODEL 5000 S/N 12342 DEADWEIGHT TESTER WHICH WAS CALIBRATED AGAINST A DHI MODEL RPM-4 S/N 489 TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS AND TECHNOLOGY (NIST).

WITNESSED BY:

SIGNATURE:

P2090285

Doe Creek NPS 12"

KT